

**CA-PMM****Project Name:** Consolidated Information Technology Infrastructure I**OCIO Project #:** 5225-112**Department:** California Department of Corrections and Rehabilitat**Reporting Period:** From: To:**Team Member to Project  
Manager****Current Task Summary**

Task or Deliverable	Scheduled Completion Date	Actual Completion Date	Issues?
<b>Accomplished this week</b>			
<b>Planned/Scheduled Completion in Next Two Weeks</b>			
<b>Status Summary</b>	<b>Yes/No</b>	<b>Explanation</b>	
Will all assigned tasks be accomplished by their due date?			
Are there any planned tasks that won't be completed?			
Are there problems which affect your ability to accomplish assigned tasks?			
Do you plan to take time off that is not currently scheduled?			

**Status of Assigned Issues**

Issue Number	Description	Due Date	Status
--------------	-------------	----------	--------

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure I

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitat

**Reporting Period:** From: To:

## Team Member to Project Manager


## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure  
Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitat

**Reporting Period:** *From:* 6/1/09 *To:* 6/30/09

## Project Manager to Sponsor

### Current Status Report

Questions	Yes/No	Cause	Impact	Action Required
1. Were recent milestones completed on schedule?	Yes			
2. Were any key milestones or deliverables rescheduled?	No			
3. Was work done that was not planned?	No			
4. Were there any changes to scope?	No			
5. Were tasks added that were not originally estimated?	No			
6. Were any tasks or milestones removed?	No			
7. Were any scheduled tasks not started?	Yes	Delays in the procurement process and time to obtain exemptions.	Electrical upgrades to provide power to network switches are delayed at 3 institutions.	Temporary power is being utilized as a mitigation. Procurement staff have worked with vendors to accelerate deliveries.
8. Are there any new major issues?	No			
9. Are there any staffing problems?	No			

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure  
Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitat

**Reporting Period:** *From:* 6/1/09 *To:* 6/30/09

## Project Manager to Sponsor

### Look Ahead View

Questions	Yes/No	Impact	Action Required
1. Will upcoming critical path milestones or deliverables be delayed?	No		
2. Do any key milestones or deliverables need to be rescheduled?	No		
3. Is there any unplanned work that needs to be done?	Yes	Design and Engineering drawings for network wiring needs to be reviewed by the State Fire Marshall office. Currently no impacts to the schedule and moderate impact to the cost.	The Design and Engineering drawings need to be reviewed and stamped by certified architect and electrical engineer prior to State Fire Marshall approval.
4. Are there any expected or recommended changes to scope?	Yes	Increased number of Local Area Network drops than originally estimated. No impact to schedule and minimum impact to cost.	Request for additional drops will require stakeholder approvals and change order approval.
5. Are there any tasks not originally estimated that will need to be added?	No		
6. Are there any tasks or milestones that should be removed from the plan?	No		
7. Are there any scheduled tasks whose start will likely be delayed?	No		
8. Are any major new issues foreseeable?	No		
9. Are any staffing problems anticipated?	No		

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitation

**Reporting Period:** From: 6/1/09 To: 6/30/09

## Project Manager to Sponsor

### Current Status and Accomplishments:

*Describe deliverables completed and milestones met during **this reporting period**.*

- 1) Wiring construction is in progress or completed at all of the 19 institutions
- 2) Wiring installation is completed at 4 of the 19 institutions
- 3) Network switch installations are completed at 2 of the 19 institutions
- 4) Wide Area Network (WAN) upgrades have been accomplished for 38 of the 41 sites; 3 remaining sites awaiting special construction.

### Project Milestones:

*List key milestones and their dates from the project schedule.*

Milestone	Target Date	Forecast Date	Status	Cause & Impact to Implementation Date	Date Completed
BIS/DECS Network Installation	8/30/08	9/19/08	Done		9/19/08
Phase 1 Network Infrastructure - 14 Adult Institutions	6/30/08	4/30/09	Done	Construction crews ran into HazMat while installing wiring at several of the older institutions. Cause a 4-6 month delay due to abatement.	4/30/09
Phase 2 Network Infrastructure - 19 Adult Institutions	6/30/09	10/30/09	Delayed	State Budget Freeze on procurements, hiring, and travel. Resulted in 3 month project delay to develop design and engineering drawings for network fiber, electrical and HVAC.	

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure  
Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitat

**Reporting Period:** *From:* 6/1/09 *To:* 6/30/09

## Project Manager to Sponsor

### Variances

Check the appropriate box for each project element listed below. Please describe the actions you plan to take for those items marked "Caution" or "Significant Variance".

	On Plan <5%	Caution 5-10%	Significant Variance >10%	Action Required
Schedule	X			
Milestones	X			
Deliverables	X			
Resources	X			
OneTime Cost	X			
Continuing Cost	X			

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitation

**Reporting Period:** From: 6/1/09 To: 6/30/09

## Sponsor to Executive Committee

### Summary Milestones and Highlights

<b>Project Milestones:</b> <i>List key milestones and their dates from the project schedule. Explain in issues section if a milestone's status is behind.</i>					
Milestone	Target Date	Forecast Date	Status	If Delayed, Impact to Implementation Date	Date Completed
BIS/DECS Network Installation	8/30/08	9/19/08	Done		9/19/08
Phase 1 Network Infrastructure - 14 Adult Institutions	6/30/08	4/30/09	Done	Construction crews ran into HazMat while installing wiring at several of the older institutions. Cause a 4-6 month delay due to abatement.	4/30/09
Phase 2 Network Infrastructure - 19 Adult Institutions	6/30/09	10/30/09	Delayed	State Budget Freeze on procurements, hiring, and travel. Resulted in 3 month project delay to develop design and engineering drawings for network fiber, electrical and HVAC.	

<b>Variances</b> Check the appropriate box for each project element listed below. Please describe the actions you plan to take for those items marked "Caution" or "Significant Variance". <i>* Priority of schedule, scope, budget, and quality from Final Ranking established in the Priority Analysis</i>				
	On Plan <5%	Caution 5-10%	Significant Variance >10%	Action Required
Schedule	X			
Milestones	X			
Deliverables	X			

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitation

**Reporting Period:** From: 6/1/09 To: 6/30/09

## Sponsor to Executive Committee

Resources	X			
One Time Cost	X			
Continuing Cost	X			

### Monitoring Vital Signs Scorecard

Vital Sign	Variance	Value	Your Score	Score Justification
1. Customer Buy-In	High Degree of Buy-In	0	0 Green	Project Stakeholder have been very supportive throughout the project. Bi-weekly Stakeholder Meetings are held to ensure customer buy-in.
	Medium Degree of Buy-In	1		
	Low Degree of Buy-In	2		
2. Technology Viability	Strong Viability	0	0 Green	The technology and design of the network infrastructure allows for current and future growth.
	Medium Viability	1		
	Weak Viability	2		
3. Status of the Critical Path (delay)	<5%	0	0 Green	Project schedule has experienced minor delays of critical path tasks resulting in less than a 5% variance.
	5% to 10%	1		
	>10%	2		
4. Cost-to-Date vs. Estimated Cost-to-Date (higher)	<5%	0	0 Green	Project has consistently been either on budget or slightly under budget.
	5% to 10%	1		
	>10%	2		
5. High-Probability, High-Impact Risks	0 to 3	0	0 Green	The number of high impact project risks has been minimal and are quickly mitigated to avoid any major impacts.
	4 to 6	1		
	>6	2		
6. Unresolved Issues (on time resolution)	On time	0	0 Green	Issues are raised to the appropriate level and quickly resolved. The project has been given very good support through the executive management.
	Late with no impact	1		
	Late impacting the critical path	2		

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitation

**Reporting Period:** From: 6/1/09 To: 6/30/09

## Sponsor to Executive Committee

7. Sponsorship Commitment	Fully engaged	0	0	Green	The project sponsor is fully engaged and committed to the success of the project. Sponsor reviews weekly status and meets with the project manager on a regular basis.
	Partially engaged	1			
	Inadequate engagement	2			
8. Strategy Alignment	Strong alignment	0	0	Green	The project goals and objectives are strongly aligned with the departments overall IT Strategic Plan. The project directly supports several of the department's strategic goals/objectives.
	Partial alignment	1			
	Weak or no alignment	2			
9. Value-to-Business	Strong	0	0	Green	The project directly provides value to the business organization by ensuring critical business applications have the network connectivity to support the organizational users.
	Medium	1			
	Weak	2			
10. Vendor Viability (provide rationale for the rating in the field following the scorecard)	Strong	0	1	Yellow	See comments below
	Medium	1			
	Weak	2			
11. Milestone Hit Rate (rate of achievement as planned)	>90% on time	0	0	Green	Project has met over 90% of the project's milestones on time.
	80-90% on time	1			
	<80% on time	2			
12. Deliverable Hit Rate (rate of production as planned)	>90% on time	0	0	Green	The project team has produced several deliverables and has met over 90% of the target dates for these products.
	80-90% on time	1			
	<80% on time	2			
13. Actual vs. Planned Resources	>90% assigned and available	0	1	Yellow	The actual resources versus the planned resources for the project have been available for the majority of the scheduled tasks. The State Hiring Freeze, furloughs, and travel restrictions have impacted the availability of resources.
	80-90% assigned and available	1			
	<80% assigned and available	2			

## CA-PMM

**Project Name:** Consolidated Information Technology Infrastructure Project (CITIP)

**OCIO Project #:** 5225-112

**Department:** California Department of Corrections and Rehabilitation

**Reporting Period:** From: 6/1/09 To: 6/30/09

## Sponsor to Executive Committee

14. Overtime Utilization (% of effort that is overtime)	<15%	0	0	Green	The overtime utilization for the project has been well within the planned hours.
	15-25%	1			
	>25%	2			
15. Team Effectiveness	Highly Effective	0	0	Green	Score based on Team Effectiveness Survey
	Moderately Effective	1			
	Ineffective	2			
<b>Total</b>			<b>2</b>	<b>G</b>	

Green = 0 - 8

Yellow = 9 - 19

Red = 20+

### Vendor Viability Rating Rationale

The vendors supporting the project are technically capable and for the most part have the resources to meet accomplish their deliverables. The vendors do lack a level of project management and quality control to ensure that products and deliverables meet the requirements and are delivered on schedule. These weakness in Project management and quality assurance cause these vendors to receive a medium rating.